

Clarkston Projects

Eco Lot (Phase 1) – GDOT Project Number 0007613 – Current GDOT Budget \$594,000.00

Concept Report approved

Environmental Document approved

PFPR held and comments addressed

ROW documents being prepared by POND. Submitted in mid June. Anticipated approval August 09

Final construction documents submitted mid June

Contract to let anticipated December 09

Streetscape Projects – GDOT Project Number 0009217 – Current GDOT Budget \$3,800,000.00. Working with DeKalb Co to prepare Concept Report and Environmental Document as a portion of the match. Have met with County and PBS&J. PBS&J to submit fee proposal and DeKalb to decide how to proceed. John Gurbal, David Pelton and Ted Rhinehart are DeKalb Co contacts. Taylor Wright is PBS&J contact. Project will be approached as one project for Concept Report and Environmental Document and then phased according to availability of matching funds.

Phase 1 – Montreal from E. Ponce to North Indian Creek
Current GDOT budget \$332,500.00

Phase 2 - E. Ponce from North Indian Creek to Montreal
Current GDOT budget \$1,240,000.00

Phase 3 – Market Street and Church Street
Current GDOT budget \$605,000.00

Phase 4 – North Indian Creek from Montreal to E. Ponce
Current GDOT budget \$875,000.00

Phase 5 – Gateway at E. Ponce and Market Street
Current GDOT budget \$335,000.00

Phase 6 – Gateway at E. Ponce and North Indian Creek
Current GDOT budget \$415,000.00

Milam Park Pool and Pool House

Concept Plans Prepared and presented to DeKalb Co Community Development, Senator Butler, Representative Drenner, Congressman Johnson, Commissioners Sutton and Gannon and Ted Rhinehart. Current funds available are \$500,000 from CDBG and possibly an additional \$200,000. Cost estimate is \$900,000.00. Ted Rhinehart to schedule a meeting between Parks and Recreation and Community Development in June to discuss additional funding opportunities.

LCI 5 year plan update due in September. Meeting scheduled with Rob LeBeau to discuss submittal requirements.

Friendship Forest

Master Plan complete. Researching grant opportunities.